COMPLETION REPORT

Name of Work : **IMPROVEMENTS TO ROADS AT CHIKKASANDRA NEAR SAPTHAGIRI COLLEGE AREA IN WARD NO.12. OF SHETTYHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt :
3. Head of Account which is Chargeable : P-1777
4. Work Order No. & Dt : 1827/12.12.2013
5. Name of Contractor : **THE TECHNICAL MANAGER (WEST), KRIDL**
6a. Time stipulated for completion of work : 120 Days
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 20/09-10 Page No. 1991-95/2
8. Check measurement of the Asst. : M.B. No.....
Page No.....
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : N.K. Rao
incharge of the work : N.K. Rao
10. a) Asst. Engineer
b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.90 lakhs	21.89 lakhs	01.99	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Rao N.K.
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಮಹಾನಗರ
ವಲಯ, ಬೆಂಗಳೂರು